COMPLETION REPORT

Name of Work : IMPROVEMENTS TO ROAD, DRAIN, FOOT PATH 12TH, 19TH & 20TH CROSS LEFT SIDE BAGALAGUNTE IN BAGALAGUNTE WARD NO 14

2. Sanctioned Estimate No. & Dt : 29/15-16 D = 04-01-2016
3. Head of Account which is Chargeable : POW - P-1771
4. Work Order No. & Dt : 132/14-15 D:-15-07-2014
5. Name of Contractor : SRI. B.T. RAVIKUMAR
6a. Time stipulated for completion of work : - 12 months -
b. Delay in execution of work : - 460 days -
7. Measurement recorded in : M.B. No. 3404/14-15
8. Check measurement of the Asst. : M.B. No. 3404/14-15 Page No. 340254-340259
Asst. Exe. Eng. / Exe. Eng : D.S. Aswathappa OOM Division
Page No. 340254-340259
9. Name of the Office / Official incharge of the work : Dasarahalli Sub-Division.
10. a) Asst. Engineer : D.S. 30257
b) Asst. Exe. Engineer : JOR & Q

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
20.00 lakhs	19,84,547-00	—	15,453.00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhath Bangalore Mahanagara Palike